

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

JCRDLIS Project – Stage-I of Phase-I and Phase-II – Lifting water from Godavari river near Gangaram (V), Eturunagaram(M), Warangal District - Works awarded - Providing of EOT Crane of 100T/50T capacity instead of 50T/40T capacity – Additional price implication due to change in scope of works – Approved – Orders – Issued.

IRRIGATION & CAD(PW:T.III) DEPARTMENT

G.O.Rt.No. 51

Dated: 18-01-2012.

Read the following:-

1. From the Chief Engineer, GLIS, Warangal, Lr.No.CE/GLIS/WGL/DCE/OT1/AE1/F.10/Vol.X/63, dated:09.01.2006.
2. G.O.Rt.No.181, I&CAD(PW:Maj.Irr.IV.1) Dep'tt., dt:20.03.2006.
3. From the Chief Engineer, GLIS, Warangal, Lr.No.CE/GLIS/WGL/DCE/OT1/AE1/F.10/Vol.X/1369, dated:25.07.2006.
4. Govt.Memo.No.1609/Major.Irr.IV.1/06, dt. 17-11-2008.
5. From the ENC(IW), Hyd., Lr.No.ENC/IW/P&M/EE.I/DEE.8/300807/07, dt:07-01-2009.
6. Govt.Memo.No.1609/Major.Irr.IV.1/06, dt. 26-05-2011.
7. From the Chief Engineer, GLIS, Warangal, Lr.No.CE/GLIS/WGL/DCE/OT1/TS1/F.22/Vol.III/1603, dated:12.07.2011.

ORDER:

In the reference 1st read above, the Chief Engineer, Godavari Lift Irrigation Scheme has submitted proposals for additional price implication of Rs.7,93,76,253/- for changing the scope of works in respect of JCRDLIS Project Stage-I of Phase-I due to Phase-II interference due to increase in the capacity of the EOT Crane from 50T/40T capacity to 100T/50T capacity for the work of lifting water from Godavari river near Gangaram (V), Eturunagaram(M), Warangal District.

2. In the reference 2nd read above, Government constituted an Expert Committee consisting of Advisor (Projects Monitoring) as Chairman, Designs Consultant, Retired Designs Manager, TSP as Members and the Chief Engineer, G.L.I.S., Warangal as Convenor to examine the entire issue and advice Government on the additional financial implication for consideration and submit a report to Government.

3. In the reference 3rd read above, the Chief Engineer, G.L.I.S., Warangal has communicated the minutes of the Committee so constituted. The Committee have examined in detail the proposal of the Chief Engineer vis-à-vis the agreement and other documents and felt the need for a rational formula for arriving at the additional price to be paid and recommended Rs.6,23,18,000/- due to increase in capacity of E.O.T. crane from 50T/40T to 100T/50T as worked out by the Committee.

4. In the reference 4th read above, the Government again issued directions to refer the matter to the Committee of Advisors with Expert in Mechanical from the O/o. Chief Engineer, C.D.O., as a Special Invitee to examine the variation in issue of base price considered by the Committee of Experts while arriving at total cost of Rs.6.23 Crores and the price offer obtained later for 100T/50T EOT Crane and submit the recommendations.

5. In the reference 5th read above, the Engineer-in-Chief(IW)., has communicated the minutes of the Advisory Committee held on 30.12.2008 with a request to the Government to issue a direction to the Chief Engineer, G.L.I.S., to negotiate with M/s. HCC-KBL (JV) regarding basic price of EOT crane of 100T/50T capacity and report to Government for further action.

6. In the reference 7th read above, the Chief Engineer, G.L.I.S. has informed the Government that there will be no further additional financial implication, in addition to the additional cost of cranes to Government due to change in the size of pump house and requested the Government to communicate the orders.

P.T.O.

// 2 //

7. Government after careful examination hereby accord approval of additional price implication of Rs.5,25,32,000/-(Rupees Five Crores twenty five lakhs and thirty two thousand only) due to increase in capacity of EOT crane from 50T/40T to 100T/50T towards payment to HCC-KBL(JV) for change in scope of work in respect of JCRDLIS Project, Stage-I of Phase-I and Phase-II for lifting water from Godavari river near Gangaram (V), Eturunagaram(M), Warangal District.
8. The expenditure as indicated at Para(7) above shall be debited to the relevant head of account.
9. The Chief Engineer, G.L.I.S., Warangal shall take necessary action accordingly.
10. This order issues with the concurrence of Finance (W&P) Department vide their U.O.No.7695/F4(1)/06-1, dated:03.10.2006.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

**ADITYA NATH DAS
SECRETARY TO GOVERNMENT**

To
The Chief Engineer, G.L.I.S., K.C.Colony,
Chinthagattu, Hanamkonda, Warangal.

Copy to:

The Accountant General, A.P., Hyderabad.
The Director of Works & Accounts, Hyderabad.
The Joint Director of Works & Accounts, LMD Colony, Karimnagar.
The Asst. Pay & Accounts Officer, Huzurabad, Chinthagattu, Warangal.
The Finance (W&P) Department.
The P.S. to Special Chief Secretary to Chief Minister.
The O.S.D. to Minister for Major&Medium Irrigation.
The P.S. to Secretary (AD), I & CAD Deptt.
SF/SC.

//FORWARDED BY ORDER//

SECTION OFFICER